

PRE-OPERATIONAL CHECKLIST FOR A
**construction site flagman's
 operations**



NAME _____ DATE _____ LOCATION _____

All the items in the "ITEMS TO BE CHECKED" column must be checked by the flagman before operations.

Indicate whether each item is in a serviceable condition (using a tick) or not (using a cross), or mark as not applicable (NA) if the item is not fitted to your particular model of crane. If defective, comment on the exact nature of the defect and do not operate until reported and corrected. A new checklist then needs to be filled in and retained indicating that all parts are serviceable.

PERSONAL PROTECTIVE EQUIPMENT REQUIRMENTS

Hard hat, safety shoes, reflective vest, safety glasses, whistle or air horn, red and green flags



ENVIRONMENTAL CHECKS



COMMENTS

REASON FOR FLAGMAN REQUIREMENT		
DIRECTING MOBILE PLANT ON CONSTRUCTION SITE		
MOBILE PLANT WILL PASS UNDER OVERHEAD CABLES		
PEDESTRIAN WORKERS NEED SITE SAFETY		
FLAGMAN POSITIONING		
CAN YOU STAND IN A SAFE POSITION?		
DO YOU HAVE A DIRECT LINE OF SIGHT?		
WELL AWAY FROM ASSIGNED WORK LOCATIONS?		
NO CROWDS STANDING AROUND YOU?		
CAN YOU STAND ALONE?		
THE SUN WILL NOT IMPEDE VISIBILITY?		
CAN YOU FACE ALL VEHICLES DIRECTLY?		
NOT POSITIONED IN OPERATOR'S BLIND SPOTS?		
CAN YOU REMAIN MORE THAN 7.5M FROM VEHICLES?		
APPROACHING TRAFFIC HAS ENOUGH TIME TO RESPOND?		
DO YOU HAVE A RELIEF FLAGMAN AVAILABLE?		
ARE YOU FAMILIAR WITH THE WORK ZONE LAYOUT?		
OVERHEAD POWER LINES		
DO YOU KNOW THE POWER VOLTAGE OF THE LINES?		
CAN PLANT REMAIN 4,5M FROM 125kV?		
CAN PLANT REMAIN 6M FROM 125-250kV?		
CAN PLANT REMAIN 7,7M FROM HIGHER THAN 250kV?		
BACKING UP OF PLANT		
CAN YOU FACE ALL VEHICLES DIRECTLY?		
NOT POSITIONED IN OPERATOR'S BLIND SPOTS?		
EMERGENCY		
CAN YOU REMAIN AWAY FROM PINCH POINTS?		
HAVE YOU PLANNED AN ESCAPE ROUTE?		
HAVE YOU ESTABLISHED AN EMERGENCY SIGNAL?		

OPERATOR SIGNATURE _____

DATE _____

**Never stand with your back to vehicles.
 Never stand in an operators blind spot.**